BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :Improvements to Water Tanker Supply in Ward No.05

Client	**Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th cross road,17th 'C' Main road, 3rd 'Y' Block,Rajajinagara, Bangalore-560010.**

PRE MEASUREMENT SHEET

FIRST AND PART BILL

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
Item No.2		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc complete as per specifications and directions of Engineer in charge.								
Measurements taken on										
		Kogilu to Kattigenahalli main road	Each BW	1				1.00		
		Ramakka Nanjappa Badavane,Kattigenahalli	Each BW	1				1.00		
		Near to Srinivaspura Shamshana	Each BW	1				1.00		
		Kogilu L/O near to Venkatarama Swamy Temple	Each BW	1				1.00		
		Srinivasapura,Shanimatma Temple near	Each BW	1				1.00		
		Kogilu layout, Tapu nagara	Each BW	1				1.00		
							Total executed Quantity	**6.00**		
							Now to be paid	**6.00**	**1938.46**	**11630.76**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE RMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner